

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

SRSP Stage-II – DBM-60 – Earth work Excavation and Forming Embankment including construction of structures from Km.40.00 to Km.45.00 - Adopting the rates of relevant SSR for the work executed beyond the agreement period duly proposing the rate of Rs.361/- Cum for the H.R.quantity excavated by the control blasting with in the agreement period – Accorded – Orders – Issued.

IRRIGATION & CAD (PW:MAJOR IRRIGATION.III) DEPARTMENT

G.O.Rt.No. 75

Dated: 29-01-2010.

Read the following:--

- 1) From M/s. Raghava Constructions, Hyderabad representation dt:07-08-08.
- 2) Govt.Memo.No.22983/Maj.Irr.III/A1/2008-1, dt:12.08.2008.
- 3) From the C.E., G.L.I.S., Warangal, Lr.No.CE/GLIS/Wgl/TS/T6/F-201/Vol.IV/SRSP-II/1168, dated:08.05.2009.

>><<

ORDER:

In the reference 1st read above, M/s.Raghava Constructions, Hyderabad have represented to the Government i) to allow the relevant SSR for the portion of work executed beyond the agreement period, ii) to decide the rate for safe blasting, iii) to acquire the required extent of land immediately and iv) to arrange for shifting the HT lines.

2. In the reference 3rd read above, the Chief Engineer, G.L.I.S., Warangal has reported that Extension of Times were granted to the agency in three spells upto 31.03.2008 without imposing liquidated damages due to Land Acquisition problems, non-shifting of electrical lines and non-receipt of approved drawings and also submitted the proposals for adopting the rates of relevant SSR for the work executed beyond the agreement period in respect of all work items duly proposing a specific rate of Rs.361/- per Cum for control blasting carried with in the agreement period. Up to agreement period i.e., 16.08.2006 SSR 2004-05 rates have been considered. There is a decrease of rates in respect of earth work items in the year 2006-07 and the same decrease is also considered in the present proposal.

3. After careful examination of the proposal, the Government hereby accord permission to adopt the rate of Rs.361/- per Cum for the H.R. quantity excavated by the control blasting with tender discount with in the agreement period for the work i.e. Earth work Excavation and Forming Embankment including construction of structures from Km.40.00 to Km.45.00 of DBM-60 in SRSP-II and also for payment of relevant SSRs, without price adjustment / escalation, for the work executed without tender discount beyond the agreement period in respect of all work items based on the recommendations of the Chief Engineer, G.L.I.S., Warangal. Further, payment shall be made after obtaining the approval of State Level Standing Committee for the amount to be paid.

P.T.O

:: 2 ::

4. The Chief Engineer, G.L.I.S., Warangal shall take necessary action accordingly.

5. This order is issued with the concurrence of Finance (W&P) Department vide their U.O.No.4575/F4(2)/2009-1, dated:11-12-2009.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA RADESH)

ADITYA NATH DAS,
SECRETARY TO GOVERNMENT.

To
The Chief Engineer, G.L.I.S., K.C.Colony,
Chinthagattu, Hanamkonda, Warangal.

Copy to:

The Accountant General, A.P., Hyderabad.
The Director of Works & Accounts, Hyderabad.
The Finance (W&P) Department.
The P.S. to Minister for Major&Medium Irrigation.
The P.S. to Prl.Secy.(CVSK) to C.M.
The P.S. to Secretary (AD), I & CAD Deptt.
SF/SC.

//FORWARDED :: BY ORDER//

SECTION OFFICER.